

O'HARE MODERNIZATION PROGRAM CONSTRUCTION FUEL USAGE AND EQUIPMENT SUMMARIES

APRIL SUMMARY

Construction equipment 100% compliant in April 2006.

A total of 83 pieces of construction equipment were on-site in April 2006. Fourteen (14) pieces of equipment were exempt vehicles, i.e., construction equipment and fuel usage, less than 50 horsepower, or on-site for less than 14 consecutive days. The remaining 69 vehicles were 100% compliant.

- Total Number of Equipment on-site in April 2006: 83
- Tier Compliant Equipment: 69
 - Tier 1: 28
 - Tier 2: 40
 - Tier 3: 1
- Number of Not Applicable or Other Exempt Equipment: 14
- Approximate Number of Gallons of Ultra Low Sulfur Diesel fuel: 45,440

Approximately 41% of fleet were the older Tier 1 vehicles but all were retrofitted – 28 pieces of equipment.

Approximately 58% of the fleet was the newer Tier 2 vehicles.

Approximately 1% of the fleet was the newer Tier 3 vehicles.

Approximately 45,440 gallons of Ultra Low Sulfur Diesel fuel was used on-site in April.

O'HARE MODERNIZATION PROGRAM CONSTRUCTION FUEL USAGE AND EQUIPMENT SUMMARIES

CUMULATIVE SUMMARY OCTOBER 2005 THROUGH APRIL 2006

The following graphs illustrate the cumulative construction fuel usage and tier compliance.

